

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS OR ACTIVITIES
FOR THE 1st QUARTER, CY 2015**

Province, City or Municipality **Bacolor**

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any
					% of Completion	Total Cost Incured to Date	
GRAVELING OF POTRERO BARANGAY ROAD	POTRERO, BACOLOR, PAMPANGA	3,000,000.00	2/13/2016	3/13/2016	100%	2,989,312.00	
IMPROVEMENT/ CONCRETING OF BANLIC CABALANTIAN BARGY. ROAD (PHASE V)	CABALANTIAN, BACOLOR, PAMPANGA	1,000,000.00	2/16/2016	3/1/16(15CD) & 3/28/16(28CURING DAYS)	100%	992,691.00	
IMPROVEMENT/ CONCRETING OF DUAT BRGY. ROAD (PHASE II)	DUAT, BACOLOR, PAMPANGA	2,000,000.00	2/17/2016	3/5/16(18CD) & 4/2/16(28CURING DAYS)	100%	1,990,717.00	
PURCHASE OF 30 INITS CRUTCHES, 91 UNITS NEBULIZERS & 25 UNITS WHEELCHAIRS	CABAANTIAN, BACOLOR, PAMPANGA	700,000.00	3/11/2016	4/27/16(48CD) & 5/25/16(28 CURING DAYS)	100%	594,510.00	

We hereby certify that we have reviewed the contents and hereby attest to the veracity and correctnes of the data or information contained in this document

JOSE MARIA O. HIZON
MUNICIPAL MAYOR

By Authority of The Mayor

MS. GLORIO T. CRUZ

BAC CHAIRMAN

