

**CONSOLIDATED QUARTERLY REPORT ON GOVERNMENT PROJECTS, PROGRAMS or ACTIVITIES
FOR THE 2ND QUARTER OF CY 2016**

Municipality of Bacolor, Pampanga

Program or Project	Location	Total Cost	Date Started	Target Completion Date	Project Status		No. of Extensions, if any	Remarks
					%of Completion	Total Cost Incured to Date		
Integrated Community Food Production (BUB)	Cabetican, Tinajero, San Vicente, Maliwalu and Calibutbut	500,000.00	June, 2015	Dec, 2015	97.38%	486,916.35		
Yaman Pinoy (BUB)	Bacolor, Pampanga	500,000.00	Oct. 2015		50%	252,206.50		
Supplemental Feeding	Bacolor, Pampanga	1,886,400.00	June, 2016		14%	260,592.21		
Cash For Work	Various Brgys of Bacolor, Pampanga	698,040.00	Feb. 2016		63%	438,480.00		
Protective Services-Infrastructure Projects	Bacolor, Pampanga	1,000,000.00						not yet implemented
Sustainable Livelihood Progam	Bacolor, Pampanga	2,000,000.00						

Improvement/ Concreting of Banlic Cabalandian Road (Phase V)	Cabalantian	1,000,000.00	Feb. 2016	March, 2016	100%	992,691.00		
Improvement/ Concreting of Duat Brgy. Road	Duat	2,000,000.00	Feb. 2016	March, 2016	100%	1,990,717.70		
Improvement/ Concreting of Talba Brgy. Road	Talba	2,000,000.00	March, 2016					
Concreting of Zone 5 Cabalandian Brgy. Rd. with CHB Lined Canal(PCF 2015)	Banlic Cabalandian	3,000,000.00	Dec. 2015	March, 2016	100%	2,987,934.00		excess balance of P12,066 returned to DILG RO 3
Purchase of various medicines	Bacolor, Pampanga	865,000.00	Feb. 2016		100%	825,152.80		

We hereby certify that we have reviewed the contents and hereby attest to
the veracity and correctness of the data or information contained in this document

EDNA V. SUN
Mun. Accountant

HON. JOSE MARIA O. HIZON
Municipal Mayor